East Bay Regional Park District MEASURE WW LOCAL GRANT PROGRAM

PROJECT STATUS REPORT

Agency: Albany **Master Contract Amount:** \$771,363 Master Contract Number: 310100

							Expected
	Project	Project		A pproval		Expected	Completion
#	Number	Amount	Project Name	Status	Acutal to date	Expenditure	Date
I	310101	\$18,676	Ocean View Park Rubber Surface	CLOSED	\$18,676.00	\$18,676.00	2/17/2011
			Albany After School Recreation Expansion and				
2	310102	\$117,982	Renovation	CLOSED	\$117,982.00	\$117,982.00	1/3/2011
3							<u>'</u>
				APPROVE/ IN			
4	310104	\$50,000	Albany Waterfront "cove" Enhancement Project	PROGRESS	\$16,500.00	\$50,000.00	
5	310105	\$24,000	Dartmouth Tot Lot Rubber Surface	CLOSED	\$22,661.00	\$22,661.00	6/22/2011
6	310106	\$13,620	Jewel's Terrace Park Rubber Surface	CLOSED	\$12,917.00	\$12,917.00	4/28/2011
7							'
8							
9							
10							
11							
12							
13							
14							
15							
16							
			Subtotal		\$188,736.00	\$222,236.00	

\$771,363.00 **Total Amount of Grant**

Remaining Balance \$549,127.00