

Albany Public Safety/Civic Center Project - S01

Revised October 10, 2008

	Description	Est. Cost	Est. Cost
Civic Center Original Contract		\$ 7,852,700.00	
CCO 3	Casework & countertops added back in	\$ 228,480.00	\$ 8,081,180.00
Change Orders			
CCO 1	Cord Reels	\$ 10,862.90	
CCO 2	Graffiti sealer	\$ 4,579.70	
CCO 4	Framing modifications & dry rot repair	\$ 4,536.48	
CCO 5	Electrical wiring size upgrade	\$ 23,067.70	
CCO 6	Mechanical Room concrete pad removal	\$ 2,161.08	
CCO 7	GSM Gutters & Downspouts	\$ 1,500.00	
CCO 8	Repair Veneer Ceiling Finish	\$ 1,811.61	
CCO 9	New Texture, Conf Rm 62 Ceiling	\$ 1,795.34	
CCO 10	Credit for HVAC Repair Payment	\$ (1,076.50)	
CCO 11	Stucco Soffit Repair (associated with dry rot repairs)	\$ 9,995.34	
CCO 12	Abatement at Fire Station	\$ 49,846.76	
CCO 13	Schedule Delay	\$ 19,434.00	
	Total change orders to date:	\$ 198,445.81	\$ 198,445.81
	Total contracted to date:		\$ 8,051,145.81
	Construction Contingency (@15% of engineer's estimate):	\$ 1,444,500.00	
	Cont. expended to date (CCO'S = 2.53% x original contract):	\$ 198,445.81	
	Construction Contingency Available Balance:	1,246,054.19	\$ 1,246,054.19
	Total:		\$ 9,547,200.00
	Total estimated construction costs:	Use:	\$ 9,550,000
Estimated "Soft Costs"			
	Architect's Fees, including \$180,000 for construction phase	\$ 1,286,554	
	Special Inspections (structural concrete, steel, roofing)	\$ 125,000	
	Project Management	\$ 260,000	
	Relocation and Temporary Quarters Allowance	\$ 2,900,000	
	Total estimated soft costs:	\$ 4,571,554	
		Use:	\$ 4,600,000
	Total Estimated Project Cost		\$14,150,000
Available Funds			
	FEMA Grant	\$ 1,700,000	
	Original Measure "F"	\$ 6,500,000	
	Measure "C"	\$ 5,000,000	
	City capital projects funds	\$ 1,480,000	
	Total available funds:	\$ 14,680,000	